Sectt. II-27—45,006—19-10-39

P 15 (1940) Department

16 SERIES.

G.O. No. 982

Dated 14 5 1940

[Despatch Abstract.]

Electricity - Kollegal Electric licence - Completion of compulsory works - Extension of time - Granted.

Local Administration DEPARTMENT



Received ..... 19 *Registered* 19

Subject.

Kollegal Electric Licence 1937 - completion of compulrory works - extension of time - requested.

flag (7-) Ref: C.O.No.Ms. 2524 dated 23rd October 193

ENCLOSURES.
No. .....
.....
Spare copies .....

R.O.C. No. 488/K.P.B. of 1932

Station Kollegal, *Dated the* 5th April 1[illegible]

From (Name) Sri M. Balakrishna Panikkar,
(Designation) Special Officer, Panchayat Board.
Kollegal (Camp Office)

To The Secretary to the Government of Madras,
Department.
Public ~~Executive~~ works
Through the President, District Board, Coimbatore.

Sir,

With reference to the above I beg to submit that the Government were pleased to grant a licence for the supply of electrical energy within this Panchayat limit on 18th May 1937. The Panchayat Board had already got sanctioned a loan of Rs.80,000 from the District Board, Coimbatore towards the electrification scheme; and depending on this loan this board placed orders with Companies for the supply and erection of machineries and switchgear for the power station and materials for the distribution lines in the month of January and February 1938. The suppliers, in compliance with the terms of the contract delivered a major portion of the materials about the end of September

and demanded payment of 80% of the cost of materials so delivered to the Panchayat Board.

When the question of payment of the bills came up the Panchayat Board requested the District Board to disburse the loan amount still due to the Panchayat Board. The District Board on some plea or other delayed the payment till the middle of February 1940. In the meantime the contractors refused to supply the balance of materials and furnish any technical data regarding works. Hence all the work was held up to such a time as payment could be made.

The Government by their G.O.No. Ms.3470 Dated 4th Sep. 1939 ordered the District Board to pay the Panchayat Board the balance of loan amount with in one month of the order; but the District Board delayed the matter till the end of October and at last they made a payment of P.37,500 about 60% of the balance of loan due on 30-10-39 intimating at the same time that for the balance of loan they had addressed the Government. After addressing several letters requesting payment of the balance of loan amount, the District Board paid P.35,000 on the 10th February 1940 leaving a balance of P.1950 which was finally received in this office on 11-3-40.

When the Panchayat Board was in a position to pay the bills after receiving the amount from the District Board the contractors agreed to supply the balance of materials and to take up the erection of the plant etc. The last consignment of the materials pertaining to the power plant arrived at Pollachi ~~sadyam~~ towards the end of March 1940 and was actually handed over by their representative on 5-4-1940.

The Government had permitted by G.O.No.Ms.2524 dated 23-10-1939 to complete the compulsory works by 18th

458 (7)

18th May 1940. But owing to unforeseen and undue delay in disbursing the loan amount by the District Board Coimbatore, this Panchayat Board could not take up and complete the compulsory works earlier. As the erection of power plant and the distribution lines have now been taken up and it is expected to be completed in about two months, I beg to request that the Government may be pleased to extend the time for completion of compulsory works by three months from 18th May 1940 viz. upto 18th August 1940.

I beg to remain,
Sir,
Your most obedient servant,

Special Officer.

S.P.S/6-4.

Copy submitted to the Secretary, Public Works Department, Madras direct to avoid delay.

Copy to the Chief Electrical Inspector to Government, Triplicane, Madras.

DESPATCHED
6 APR. 1940

10/4/44

P.W. Dept

Kollegal Electric licence - Completion of compulsory works - Extension of time

Pp 15-5-40

Ref:- Letter from the Spl. officer, Kollegal Panchayat Board, R.O.C no. 488/K.P.B./32 dt 5-4-40

Endt. no. 1461 E/40-1 dt 11-4-40

Referred to the Ch. E. O. for remarks.

11/4

Despd. with endt. 15/4.

9/4

Ch. E. O. (with c.f. in orgl. to be returned with reply)

Z / 5

Local Administration DEPARTMENT.

No 5660 dated 15

Received DISTRICT BOARD OFFICE 9 APR. 1940 COIMBATORE. 19 Registered 19

Subject. Duplicate

Kollegal Electric Licence 1937 completion of compulsory works - extension of time - requested.

Ref: G.O.No.Ms. 2524 dated 23rd October 1939.

P.W.D

To AE

A copy of this letter received direct has been referred to the Ch.E.I.C. for remarks on 11-4-40. His remarks may be awaited

R.O.C. No.488/K.P.B. of 1932.

Station Kollegal, Dated the 5th April 1940

ENCLOSURES.

No. ... ...

... ...

Spare copies ... ...

From (Name) Sri M. Balakrishna Panikkar,

(Designation) Special Officer, Panchayat Board.

Kollegal (Coimbatore Dt)

To The Secretary to the Government of Madras,

Public works Department.

Through the President, District Board, Coimbatore.

Sir,

With reference to the above I beg to submit that the Government were pleased to grant a licence for the supply of electrical energy within this Panchayat limit on 18th May 1937. The Panchayat Board had already got sanctioned a loan of Rs 80,000 from the District Board, Coimbatore towards the electrification scheme; and depending on this loan this board placed orders with dompnies for the supply and erection of machineries and Switchgear for the power station and materials for the distribution lines in the month of Janauary and February 1938. The suppliers, in compliance with the terms of the contract delivered a major portion of the materials about the end of September

1938

and demanded payment of 80% of the cost of materials so delivered to the Panchayat Board.

When the question of payment of the bills came up the Panchayat Board requested the District Board to disburse the loan amount still due to the Panchayat Board. The District Board on some plea or other delayed the payment till the middle of February 1940. In the meantime the contractors refused to supply the balance of materials and to furnish any technical data regarding works. Hence all the work was held up to such a time as payment could be made.

The Government by their G.O.No. Ms.3470 Dated 4th Sep. 1939 ordered the District Board to pay this Panchayat Board the balance of loan amount with-in one month of the order; but the District Board delayed the matter till the end of October and at last they made a payment of Rs37 500 about 50% of the balance of loan due on 30-10-39 intimating at the same time that for the balance of loan they had addressed the Government. After addressing several letters requesting payment of the balance of loan amount, the District Board paid Rs35,000 on the 10th February 1940 leaving a balance of Rs 1250 which was finally received in this office on 11-3-40.

When the Panchayat Board was in a position to pay the bills after receiving the amount from the District Board the contractors agreed to supply the balance of materials and to take up the erection of the plant etc. The last consignment of the materials pertaining to the power plant arrived at Kollegal towards the end of March 1940 and was actually handed over by their representative on 5-4-1940.

(F)

The Government had permitted by G.O.No.Ms.2524 dated 23-10-1939 to complete the compulsory works by 18th

18th May 1940. But owing to unforeseen and undue delay in disbursing the loan amount by the District Board Coimbatore, this Panchayat Board could not take up and complete the compulsory works earlier. As the erection of power plant and line distribution lines have now been taken up and it is expected to be completed in about two months, I beg to request that the Government may be pleased to extend the time for completion of compulsory works by three months from 18th May 1940 viz. upto 18th August 1940.

I beg to remain,
Sir,
Your most obedient servant,

Special Officer.

S.K.S/6-4.

Copy submitted to the Secretary, Public Works Department, Madras direct to avoid delay.

Copy to the Chief Electrical Inspector to Government, Triplicane, Madras.

DESPATCHED
6 APR. 1940

IV Dis no. 5660-AS 40

Submitted to the Secretary to Govt; public works Dept Madras.

V. N Pazhanisamy
12.4.40
President Dt. Board
W.U Coimbatore

12.11/4

2

Office of the
Chief Electrical Inspector to Govt.,
Chepauk, Madras.

ENDORSEMENT No.M-2-L-878 DATED 3rd May 1940.

Sub: Kollegal Electric Licence - completion of compulsory works - Extension of time.

Ref: P.W.D. Endorsement No.1461-E/40-1 dated 11-4-40.

I forward herewith a copy of letter R.O.C.No.488/KPB. of 32 dated 27-4-40 from the Electrical Engineer, Panchayat Board, Kollegal. In view of the works that are to be completed and the international situation, I am of the opinion that the extension of time requested is inadequate. I recommend the Panchayat Board be granted time till 18th November 1940 to complete the compulsory works.

Chief Electrical Inspector
to Government.

The Secretary to Government, Public Works Department,
(with the enclosures in original and copy of letter.

Enclosure: Copy of letter from the Electrical Engineer, Kollegal Panchayat Board, to the C.E.I.G., No.R.O.C.No.488/K.P.B.of 32 dated 27-4-40.

Ref: Your letter No.M-2-1-787 dated 23-4-40.

Kollegal Electric Licence - Extension of time for completion of compulsory works - Statement of work submitted.

I beg to submit the following statement of works completed up to date and the works that are to be carried out before the lines can be energised.

Power House: The following works have been completed.

1. Power House building.
2. Well and a portion of the cooling tank.
3. Two engine foundations.

The erection of crane, engines, switchboard and accessories have to be taken up. The gantry girder and stancheons for the same have been ordered out and are expected to arrive at Kollegal in the course of a week. The erection of the same would take about a week. Messrs. Volkart Bros. are willing to take up engine etc. erection immediately on completion of the crane erection.

Distribution lines: 198 poles have been planted and 150 spans have been strung so far. About 60 more poles have to be planted and 100 spans to be drawn. The laying of about 400 yds. of cable and cable jointing, jumper connection, supply of street lights and their erection, sectionalizing arrangements and earthing of poles have to be yet taken up and completed.'

True copy.

GS.

10/5/40 3.5.40 14/5

DRAFT FOR APPROVAL.

Date. Initials.

When received for fair copying .. 14/5

When copied ..

When examined..

When signed ..

When despatched.

SUBJECT:— P.W.Dept

Electricity - Kollegal Electric licence - Completion of compulsory works - Extension of time - granted.

(k) (F)

READ AGAIN G.O. 1002 P.W.D, dated 18-5-1937

" " G.O. 2524 PW.D " 23-10-1939

READ *ALSO*:—

pp 1-3 c/f. No. 14618/40 From the Special Officer, Kollegal Panchayet Board, R.O.C. No. 488/KPB/32 dated 5-4-1940.

" " " " " 19

pp 7. 8 c/f " " Ch.E. 2 A. Endt M-2-L-878, 3-5-1940.

Order ~~Resolution~~ Ms. No. 980, dated 14.5.1940

(F)

In modification of the orders ~~issued~~ in G.O. no. 2524 PW.D of 23-10-39 H-E the Governor of Madras is hereby pleased to permit the Kollegal Panchayet Board to complete the compulsory works specified in the Kollegal Electric licence, 1937 before 18th November 1940.

No formal amendment to the licence is necessary

~~pp 7-9 c/f G.O. 1002 PW Dated (k) 18-5-37~~

To

The Special Officer, Kollegal Panchayet Board through P.D.B., Coimbatore

Certified copy of the Chief Engineer's Endt at 'X' on p 7 c/f.

The Ch. E. 2 A. (2 copies)

Copy to A. Dept.

Dpd. by

16/5/40 93

P.T.O.

Note: L.A.D may see before issue

9/5

9/5

9/5

L. Adm

P.40 c.p. 1461 E/40-2

9.5.40

Local Admn. Depts

May be perused & returned.

to Phd no

10/5

10/5

L Adm no. 36.s.1

11/5/40.